VR INSPECTOR — ITP SIGN-OFF PACK

Cast-in-place concrete — Stage 1 — Compressor pad

Cedar Hollow Landfill RNG · Sample Energy Partners · Sample County, NC

Pack version 1 · generated Nov 11, 2026 23:50 UTC by inspector@vrinspector.example

The record of one inspection and test plan: every line with its acceptance criterion, result and evidence, and every signature with its time, place and weather stamp.

ITP-CH-RNG-001




Cast-in-place concrete — Stage 1 — Compressor pad

Status: **In progress** · Area: Stage 1 — Compressor pad · 31 of 48 lines recorded · 7 hold points · template version 1

Not yet complete:


- 17 lines still to record


1 Before work



NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
1	R	**Rebar submittal approved (shop drawings and mill certificates)** **Acceptance:** An approved rebar submittal is on hand before the pre-pour inspection is requested: shop drawings (latest revision on site) and material certifications for every bar size and grade delivered, heat numbers matching the bundle tags. **Reference:** Field guide Ch. 5; ACI 301 Section 3; ASTM A615 / A706 **Record:** Approved shop drawings (revision noted) and mill certificates **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**
2	R	**Formwork drawings approved (significant pours)** **Acceptance:** For significant pours, approved formwork (and shoring) drawings are on hand and the installed forms will be checked against them. Mark N/A, with the reason, where the specification does not require formwork drawings. **Reference:** Field guide Ch. 5; ACI 347R; ACI 301 Section 2 **Record:** Approved formwork / shoring drawings **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**
3	R	**Embedded items submittals approved** **Acceptance:** Approved submittals are on hand for every anchor, sleeve, conduit and other item to be cast in place, so the installation can be verified against them, the structural drawings and the specification. **Reference:** Field guide Ch. 5; structural and trade drawings **Record:** Approved embedded-items submittals **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
4	W	**Subgrade / compacted base accepted** **Acceptance:** Subgrade or base is firm, unyielding and free of standing water, frost and loose material; field density at or above the specified percentage of laboratory maximum dry density. Specified percentage: Project-specific value required — verify before issue. **Reference:** Geotechnical report; ASTM D1557 or D698; ASTM D6938 **Record:** Field density test report covering this footprint **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**




2 Formwork and shoring



NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
5	W	**Form dimensions match structural drawings (length, width, depth)** **Acceptance:** Formed length, width and depth (and line, level and plumb) match the structural drawings within the tolerances in the contract documents. Tolerances: Project-specific value required — verify before issue. **Reference:** Field guide Checklist A-1 item 1; structural drawings; ACI 117 **Record:** Tape / survey check of key dimensions and top-of-concrete elevations **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**
6	W	**Form surfaces clean, free of debris, snow, or standing water** **Acceptance:** Inside of every form is clean: no debris, no standing water, no snow or ice. Form joints are tight — a gap of more than 1/16 inch lets paste bleed out and may mean inadequate form bearing. **Reference:** Field guide Checklist A-1 item 2; field guide Ch. 5 **Record:** Walk-down note; photo of any area cleaned **Signed by:** Owner's representative  pad.jpg ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**




NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
7	W	**Form release agent applied uniformly — no excess pooling** **Acceptance:** Where the specification requires it, form release agent is applied uniformly to all contact faces with no pooling and none on the reinforcement or construction-joint surfaces; forms are wet-proofed or oiled for stripping without damage. **Reference:** Field guide Checklist A-1 item 3; field guide Ch. 5 **Record:** Product name; walk-down note **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**
8	W	**Construction joints chipped, cleaned, and wetted per specification** **Acceptance:** Existing concrete at every construction joint is roughened (chipped) to the specified profile, cleaned of laitance and loose material, and wetted (saturated surface-dry, no standing water) as the specification requires. Profile: Project-specific value required — verify before issue. **Reference:** Field guide Checklist A-1 item 4; ACI 301 Section 2 **Record:** Photo of each joint before closing the form **Signed by:** Owner's representative  pad.jpg ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**
9	W	**Chamfer strips and construction joint forming in place per drawings** **Acceptance:** Chamfer strips, keys, bulkheads and joint formers are installed where the drawings show them, straight, secured and of the size detailed. **Reference:** Field guide Checklist A-1 item 5; structural drawings **Record:** Walk-down note **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
10	W	**Shoring / reshoring installed per approved shoring plan** **Acceptance:** Shoring and reshoring installed per the approved shoring plan, vertical with no lateral lean, on firm bearing; bracing and kickers sized and attached to deadmen or stable anchor points. A form failure during a pour is a life-safety emergency. **Reference:** Field guide Checklist A-1 item 6; approved shoring plan; ACI 347R **Record:** Shoring plan revision checked; photo of bracing **Signed by:** Owner's representative  pad.jpg ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**



3 Reinforcement (hold points)



NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
11	H	**Rebar size and spacing match structural drawings** **Acceptance:** Bar size and grade marks match the approved shop drawings (bar gauge where uncertain). Bars counted in every row and column of each mat; spacing measured in at least three locations across the element and matching the drawings (e.g. "No. 6 at 12 in on center each way") within the specified tolerance — no "close enough". Spacing tolerance: Project-specific value required — verify before issue. **Reference:** Field guide Checklist A-1 item 7; field guide Ch. 5; ACI 318 Ch. 25 **Record:** Bar count per row / column; the three spacing measurements; three-shot photo set (context, intermediate, close-up with tape across the mat) **Signed by:** Third-party inspector  Context  Intermediate  Close-up with scale ✓ **Third-party inspector** — Dana Inspector · Nov 11, 2026 23:50 UTC · in the app	**Pass**

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
12	H	**Concrete cover achieved at all form surfaces** **Acceptance:** Clear cover from the outermost bar to the form face is at least the minimum for the exposure condition at every form surface (3 in where cast against and permanently exposed to earth), measured with a ruler to the form face; chairs, bolsters and spacers rated for the bar load and construction traffic. Required cover for this element and tolerance: Project-specific value required — verify before issue. **Reference:** Field guide Checklist A-1 item 8; field guide Ch. 5; ACI 318 Table 20.5.1.3.1; ACI 117 **Record:** Smallest cover measured, with its location; photo with the rule in frame **Signed by:** Third-party inspector  pad.jpg ✓ **Third-party inspector** — Dana Inspector · Nov 11, 2026 23:50 UTC · in the app	**Pass** 3 in
13	H	**Lap splice lengths and locations match structural drawings** **Acceptance:** Every lap splice is at the location shown and at least the length scheduled on the structural drawings for that bar size; splices staggered where the drawings require. **Reference:** Field guide Checklist A-1 item 9; structural drawings; ACI 318 Ch. 25 **Record:** Laps measured (shortest found); photo with tape **Signed by:** Third-party inspector  pad.jpg ✓ **Third-party inspector** — Dana Inspector · Nov 11, 2026 23:50 UTC · in the app	**Pass**




NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
14	H	**Rebar free of mud, excessive scale, coatings, or bond-reducing contamination** **Acceptance:** No mud, oil, form release agent or heavy rust scale on any bar. Light surface rust without pitting is acceptable; scale that flakes off when wire-brushed must be cleaned or the bar replaced; mud-coated bars are rejected until cleaned. **Reference:** Field guide Checklist A-1 item 10; field guide Ch. 5 **Record:** Walk-down note; photo of any bar cleaned or replaced **Signed by:** Third-party inspector  pad.jpg ✓ **Third-party inspector** — Dana Inspector · Nov 11, 2026 23:50 UTC · in the app	**Pass**
15	H	**Mechanical couplers are the approved product** **Acceptance:** Where mechanical couplers are used they are the product, size and type in the approved submittal and are installed per the manufacturer's instructions. Mark N/A where there are none. **Reference:** Field guide Checklist A-1 item 11; approved coupler submittal **Record:** Product and submittal reference; photo **Signed by:** Third-party inspector  pad.jpg ✓ **Third-party inspector** — Dana Inspector · Nov 11, 2026 23:50 UTC · in the app	**Pass**
16	H	**Dowels, hook bends, and tie wires positioned per drawings** **Acceptance:** Dowels at the size, spacing and projection shown; hooks bent and oriented as detailed; bars tied so the cage holds its position and cover during placement. **Reference:** Field guide Checklist A-1 item 12; structural drawings **Record:** Walk-down note; photo **Signed by:** Third-party inspector  pad.jpg ✓ **Third-party inspector** — Dana Inspector · Nov 11, 2026 23:50 UTC · in the app	**Pass**



4 Embedded items

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
17	W	**Anchor bolt templates positioned and braced per approved shop drawings** **Acceptance:** Every anchor-bolt group is set with a template (plywood or from the base-plate layout drawing), positioned and braced per the approved shop drawings; pattern and position within the tolerance on the drawings. Tolerance: Project-specific value required — verify before issue. **Reference:** Field guide Checklist A-1 item 13; field guide Ch. 5; anchor-bolt setting plan **Record:** Pre-pour anchor-bolt survey (coordinates) **Signed by:** Owner's representative  pad.jpg ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**
18	W	**Anchor bolt projection, thread protection, and template bracing verified** **Acceptance:** Bolt projection and elevation match the setting plan, threads are protected from concrete, and template bracing will hold position during placement and vibration. Projection tolerance: Project-specific value required — verify before issue. **Reference:** Field guide Checklist A-1 item 14; anchor-bolt setting plan **Record:** Projections recorded per bolt group **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**
19	W	**Sleeves, blockouts, and penetrations secured per drawings** **Acceptance:** Every sleeve, blockout, construction-joint key and penetration is present, located in position, elevation and orientation per the drawings, secured against movement, and capped or protected from concrete intrusion. **Reference:** Field guide Checklist A-1 item 15; field guide Ch. 5; structural and trade drawings **Record:** Marked-up embed / sleeve checklist; photos **Signed by:** Owner's representative  pad.jpg ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**



NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
20	W	**Conduit and embedded utilities approved and located per drawings** **Acceptance:** Embedded conduit and pipe are approved and located per the drawings; they do not displace required rebar; outside diameter is not more than one-third of the slab thickness and items are spaced at least three diameters on center. **Reference:** Field guide Checklist A-1 item 16; field guide Ch. 5; ACI 318 (embedded conduits and pipes) **Record:** Walk-down note; photos **Signed by:** Owner's representative  pad.jpg ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**
21	W	**Cast-in grounding** **Acceptance:** Grounding conductors and connections that will be cast in are installed, connected to the reinforcement or electrode as detailed, with stub-ups at the locations and lengths shown. Conductor size and connection type: Project-specific value required — verify before issue. **Reference:** Grounding drawings; NFPA 70 (NEC) Article 250 **Record:** Photos of connections before they are covered **Signed by:** Owner's representative  pad.jpg ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link	**Pass**


5 Concrete mix and delivery readiness

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
22	R	**Approved mix design submittal on file; design strength and admixtures verified** **Acceptance:** The approved mix design is on file for every class of concrete in this placement; design strength (f′c), maximum water-cementitious ratio, admixtures and the expected unit weight are noted for the field tests. Specified values: Project-specific value required — verify before issue. **Reference:** Field guide Checklist A-1 item 17; ACI 301 Section 4; ACI 318 §26.4 **Record:** Approved mix submittal with reviewer's stamp and date **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**
23	I	**Plant batch tickets will be obtained and reviewed for each truck** **Acceptance:** The supplier and contractor have confirmed that a batch ticket comes with every truck and that the inspector reviews each one (mix ID, volume, batch time, water added) before discharge. **Reference:** Field guide Checklist A-1 item 18; ASTM C94 **Record:** Name of the person collecting tickets	**Pass**
24	R	**Cold / hot weather protection plan in place if ambient conditions require** **Acceptance:** Where hot-weather conditions are forecast, or cold weather applies (mean daily air temperature below 40 °F, or expected to fall below 40 °F within 24 hours), the accepted hot- or cold-weather plan is on site and its materials are ready. Mark N/A when neither applies. Hot-weather trigger values: Project-specific value required — verify before issue. **Reference:** Field guide Checklist A-1 item 19; field guide Ch. 5; ACI 305R; ACI 306R **Record:** Accepted plan; forecast for the pour day **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**
25	W	**Vibrators: minimum one internal vibrator per pour crew, backup on site** **Acceptance:** At least one working internal vibrator per placing crew, sized for the element, plus a working backup on site before the first truck is discharged. **Reference:** Field guide Checklist A-1 item 20; ACI 309R **Record:** Count of vibrators and backups **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
26	W	**Curing materials on site before pour begins** **Acceptance:** The curing materials for the method in the plan (burlap, polyethylene, curing compound, blankets) are on site in sufficient quantity before placement begins. **Reference:** Field guide Checklist A-1 item 21; ACI 308R **Record:** Materials and quantities **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**
27	W	**Cylinder molds, slump cone, tamping rod, and thermometer present** **Acceptance:** Testing equipment for the full test set is on site: cylinder molds, slump cone and tamping rod, air meter, unit-weight measure, a calibrated thermometer, and an insulated cylinder curing box when weather requires. **Reference:** Field guide Checklist A-1 item 22; field guide Ch. 5; ASTM C31 / C143 / C231 / C138 / C1064 **Record:** Testing agency and technician **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**

6 Documentation and pre-pour release

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
28	R	**Pre-pour inspection form completed and signed before concrete ordered** **Acceptance:** This pre-pour checklist is complete — every item explicitly addressed, N/A recorded where not applicable, no blanks — and signed before concrete is ordered. Findings that must be corrected are issued in writing to the superintendent and re-inspected. **Reference:** Field guide Checklist A-1 item 23; field guide Ch. 5 and Appendix A **Record:** Completed checklist; written list of corrections, if any **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**
29	R	**Engineer of record notified and approval to proceed confirmed** **Acceptance:** The engineer of record has been notified that the pre-pour inspection is complete (and was present where the specification requires) and approval to proceed is confirmed in writing. **Reference:** Field guide Checklist A-1 item 24; field guide Ch. 5; project specifications **Record:** Notification and the engineer's written reply **Signed by:** Owner's representative ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Pass**

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
30	I	**Contingency plan for emergency stop of pour known to crew** **Acceptance:** The crew knows how the pour is stopped and who calls it (excess slump, form failure, equipment breakdown) and where a construction joint would be made. **Reference:** Field guide Checklist A-1 item 25 **Record:** Name of the person who briefed the crew	**Pass**
31	H	**Pre-pour release (in writing)** **Acceptance:** Written result of the pre-pour inspection: Approved to pour, Approved with conditions (each condition listed), or Rejected. No verbal approval: concrete may not be placed until this release is signed. Concrete placed before release is rejected in its entirety. **Reference:** Field guide Checklist A-1 result; field guide Ch. 5 **Record:** Signed release with conditions or deficiencies listed **Signed by:** Contractor, Owner's representative ✓ **Contractor** — Dana Inspector · Nov 11, 2026 23:50 UTC · in the app ✓ **Owner's representative** — Morgan Reyes · Nov 11, 2026 23:50 UTC · email link 	**Approved with conditions** **Conditions:** 1. Re-tie two loose bars at grid C7 before the first truck 2. Pump operator to keep the hose within 4 ft of the deck

7 During pour — test set

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
32	R	**Batch tickets reviewed (including water added)** **Acceptance:** Every truck's ticket shows mix ID, volume, batch time and any water added on site; water added does not take the mix past its maximum w/cm. A load over the maximum slump is rejected and returned — never blended with another load. **Reference:** Field guide Ch. 5; ASTM C94; ACI 301 **Record:** Batch tickets for the placement; rejected loads noted **Signed by:** Owner's representative	*Not recorded*
33	W	**Test sets taken at the specified frequency** **Acceptance:** A test set (slump, air, unit weight, temperature and cylinders) is taken at the frequency in the specification, including the first truck, from samples taken per ASTM C172. Frequency: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ASTM C172; ACI 318 §26.12 **Record:** Truck and ticket number for each set **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
34	W	**Slump (ASTM C143)** **Acceptance:** Slump within the range on the approved mix design: above the maximum means excess water — the load is rejected; below the minimum may not consolidate. Range: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ASTM C143 **Record:** Field test report (time, truck and ticket number); slump-cone photo with rule in frame **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
35	W	**Air content (ASTM C231)** **Acceptance:** Air content (pressure meter) within the range specified for the exposure class; recheck in hot weather, when admixtures can change air between plant and site. Range: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ASTM C231 **Record:** Field test report **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
36	W	**Unit weight (ASTM C138)** **Acceptance:** Unit weight compared with the value expected from the approved mix design; markedly lower suggests excess air, markedly higher too little air entrainment. Expected value and band: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ASTM C138 **Record:** Field test report **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
37	W	**Concrete temperature (ASTM C1064)** **Acceptance:** Measured with a calibrated thermometer within 5 minutes of obtaining the sample. Not above the maximum placing temperature in the specification, and not below the ACI 306 minimum for the section size in cold weather. Limits: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ASTM C1064; ACI 305R; ACI 306R **Record:** Field test report with air temperature **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
38	W	**Cylinders cast (ASTM C31) — four per set, labelled** **Acceptance:** At least four strength cylinders per test set, molded per ASTM C31 for the mold size, capped, and labelled with date, pour location, truck number and test-set number; test ages per the specification (7-day indicative, 28-day the compliance test). Test ages: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ASTM C31; ACI 318 §26.12 **Record:** Cylinder set IDs and labels **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
39	W	**Cylinder initial curing between 60 °F and 80 °F** **Acceptance:** Cylinders left undisturbed, covered against moisture loss, at 60–80 °F for initial curing — insulated curing box in winter, shaded insulated storage in summer. The inspector is responsible for these conditions. **Reference:** Field guide Ch. 5; ASTM C31 **Record:** Lowest and highest temperature in the curing box **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
40	W	**Placement: drop height, trunks and lifts** **Acceptance:** Concrete placed without segregation: pump lines, tremies, chutes or a flexible trunk bring it to the bottom of tall forms and are raised progressively — no dumping from the top of a wall form. Maximum free-fall height: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ACI 304R **Record:** Pour start and finish times; truck count **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
41	W	**Consolidation by internal vibration** **Acceptance:** Vibrator inserted vertically at intervals not over 1.5 times its radius of action, penetrating the previous lift about 6 inches, withdrawn slowly; worked in a pattern, not dipped repeatedly in one spot. No honeycombing or voids when forms are stripped. **Reference:** Field guide Ch. 5; ACI 309R **Record:** Walk-down note **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*

8 Post-pour — curing and protection

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
42	W	**Curing applied immediately after finishing** **Acceptance:** The curing method in the plan (wet burlap and polyethylene, curing compound, blankets, ponding) is applied to horizontal surfaces within 30 minutes of finishing; curing compound not used where a bonded overlay or coating follows. **Reference:** Field guide Ch. 5; ACI 308R **Record:** Method and time applied **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
43	W	**Curing duration** **Acceptance:** Concrete kept moist and above 50 °F for the curing period: at least 7 days for Type I / II cement above 50 °F ambient, longer where the specification requires for durability (chemical containment, freeze-thaw exposure). Required period: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ACI 308 **Record:** Curing start and end dates **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
44	W	**Hot-weather measures (if applicable)** **Acceptance:** When hot-weather conditions apply, the measures in the accepted plan are in use: cooled mix water or ice, retarders, covered trucks, early or late pour times, windbreaks, sunshades or fog misting. Mark N/A when hot weather does not apply. **Reference:** Field guide Ch. 5; ACI 305R **Record:** Measures used; conditions recorded **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*

NO.	TYPE	REQUIREMENT AND EVIDENCE	RESULT
45	W	**Cold-weather protection and temperature log (if applicable)** **Acceptance:** When cold weather applies, the concrete is kept at or above 50 °F in the forms for the protection period and never allowed to freeze before reaching about 500 psi; embedded temperature probes are read at regular intervals and logged. Protection period and reading interval: Project-specific value required — verify before issue. **Reference:** Field guide Ch. 5; ACI 306R **Record:** Temperature log **Signed by:** Owner's representative Waiting for: Owner's representative	*Not recorded*
46	I	**Form stripping** **Acceptance:** Forms and shoring removed no earlier than the time or strength stated for the element; stripped surfaces checked for honeycombing, cracks and tie holes, and defects reported. Stripping time / strength: Project-specific value required — verify before issue. **Reference:** ACI 347R; ACI 301 Section 2 **Record:** Stripping date; defects noted	*Not recorded*
47	R	**Post-pour anchor-bolt survey** **Acceptance:** Anchor bolts surveyed after the pour are within the setting-plan tolerances for position, projection and plumb; out-of-tolerance bolts are reported for engineering disposition. Tolerances: Project-specific value required — verify before issue. **Reference:** Anchor-bolt setting plan; ACI 117 **Record:** As-built anchor-bolt survey **Signed by:** Owner's representative	*Not recorded*
48	R	**7- and 28-day strength results** **Acceptance:** 28-day acceptance per ACI 318 §26.12: every average of three consecutive strength tests is at least f′c, and no single test falls below f′c by more than 500 psi (f′c ≤ 5,000 psi) or by more than 0.10 f′c (f′c > 5,000 psi). 7-day results recorded for trend; low results go to the engineer (cores per ACI 318). **Reference:** Field guide Ch. 5; ACI 318 §26.12.3; ASTM C39 **Record:** Laboratory compressive-strength reports **Signed by:** Third-party inspector	*Not recorded*

Signature register

Each signing with its full stamp; the lines above show who signed each line.

Third-party inspector — Dana Inspector
Third-party inspector · inspector@vrinspector.example
Signed in the app · Nov 11, 2026 23:50 UTC
GPS 35.779600, -78.638200
Weather: Mainly clear, 58.6 °F, 64 % humidity, wind 5.4 mph — Sample County, North Carolina, US
1 line

Third-party inspector — Dana Inspector
Third-party inspector · inspector@vrinspector.example
Signed in the app · Nov 11, 2026 23:50 UTC
GPS 35.779600, -78.638200
Weather: Mainly clear, 58.6 °F, 64 % humidity, wind 5.4 mph — Sample County, North Carolina, US
1 line

Third-party inspector — Dana Inspector
Third-party inspector · inspector@vrinspector.example
Signed in the app · Nov 11, 2026 23:50 UTC
GPS 35.779600, -78.638200
Weather: Mainly clear, 58.6 °F, 64 % humidity, wind 5.4 mph — Sample County, North Carolina, US
1 line


Third-party inspector — Dana Inspector
Third-party inspector · inspector@vrinspector.example
Signed in the app · Nov 11, 2026 23:50 UTC
GPS 35.779600, -78.638200
Weather: Mainly clear, 58.6 °F, 64 % humidity, wind 5.4 mph — Sample County, North Carolina, US
1 line

Third-party inspector — Dana Inspector
Third-party inspector · inspector@vrinspector.example
Signed in the app · Nov 11, 2026 23:50 UTC
GPS 35.779600, -78.638200
Weather: Mainly clear, 58.6 °F, 64 % humidity, wind 5.4 mph — Sample County, North Carolina, US
1 line

Contractor — Dana Inspector
Contractor · inspector@vrinspector.example
Signed in the app · Nov 11, 2026 23:50 UTC
Weather: Mainly clear, 58.6 °F, 64 % humidity, wind 5.4 mph — Sample County, North Carolina, US
1 line

Third-party inspector — Dana Inspector
Third-party inspector · inspector@vrinspector.example
Signed in the app · Nov 11, 2026 23:50 UTC
GPS 35.779600, -78.638200
Weather: Mainly clear, 58.6 °F, 64 % humidity, wind 5.4 mph — Sample County, North Carolina, US
1 line

Owner's representative — Morgan Reyes



Owner's representative · owners.rep@example.com
Signed by email link · Nov 11, 2026 23:50 UTC
GPS 35.780100, -78.639100
Weather: Mainly clear, 58.6 °F, 64 % humidity, wind 5.4 mph — Sample County, North Carolina, US
23 lines + the pack

Generated by VR Inspector. A new version of this pack is produced whenever a result, a photo or a signature on it changes; earlier versions are kept. Times are UTC. Weather is the reading at the project's location when the signature was made (Open-Meteo).